



6830

CERTIFICATE OF AIRBORNE FIBRECOUNTS



Job No: 33490 – CAF 1

Page: 1 of 3

Slide ID: 08-03-2019/SL1

Date: 08-03-2019 Time on Site: 09:20

Client Name:	Crucial Environmental	Removal Contractor Name:	Crucial Environmental
Address:	Unit C Dominion Way Worthing BN14 8NW	Address:	Unit C Dominion Way Worthing BN14 8NW

Site Address: Cowdray Arms, London Road, Balcombe, Haywards Heath, RH17 6QD

Location of Works: Bar area, dining room and staff area.

Detail scope of works in method statement areas to be assessed and brief description of works:	Background monitoring to the bar area, dining area and the staff building following a survey.
--	---

Sampling and associated analysis has been undertaken by Core Surveys employees following in house procedures and standard practice outlined in HSG 248 'Asbestos: The analysts guide for sampling, analysis and clearance procedures'. No deviations of these methods will be allowed without prior approval from the Technical & Quality Manager of Core Surveys Ltd. Any deviations from these methods are shown in the comments section of this report.

Core Surveys Ltd do not accept any responsibility or liability for samples that have not been taken by Core Surveys employees. All opinions and interpretations expressed within this report are outside the scope of accreditation. Core Surveys Ltd do not accept any responsibility for any stage of the Certificate of Reoccupation that has not been conducted by Core Surveys Ltd.

Inspection undertaken:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Analyst:	-
------------------------	--	----------	---

Name of Analyst undertaking fibre counting: Sam Lucas



6830

CERTIFICATE OF AIRBORNE FIBRECOUNTS



Job No: 33490 – CAF 1

Page: 2 of 3

Key to Tests: CT: CLEARNCE BT: BACKGROUND RT REASSURANCE LT LEAK TEST PT PERSONAL TEST FB: FIELD BLANK

Microscope Ref:	NPL Test Slide Ref:	NPL Test Slide Bands Seen:	Stage Micrometer Ref:	Filter Diameter (D):	Graticule Diameter (d):	Flow Meter Ref:			Barometer / Thermometer Ref:	Timepiece Ref:	Site Temperature:	Site Pressure:
MIC – 06	NPL – 03	5	SM – 02	23	100	FLO:	06	08	BAR-003/TH-04	TP – 02	5.8	1031

Sample Number	Location	Pump Ref:	Cowl Ref:	Time On	Time Off	Duration (min)	Initial Flow (l/m)	Final Flow (l/m)	Mean Flow (l/m)	Volume (V)	Fibres (N)	Fields (n)	Calculated Result (f/ml)	Reported Result (f/ml)	Type of Test	Analyst Initials
01BT	Bar Area	004	014	09:30	10:30	60	8.0	8.0	8.0	480	2	200	0.0011	<0.01	CT	SL
02BT	Dining Area	005	015	09:32	10:32	60	8.0	8.0	8.0	480	2	200	0.0011	<0.01	CT	SL
03BT	Staff Building	006	016	09:35	10:35	60	8.0	8.0	8.0	480	1	200	0.0006	<0.01	BT	SL

Analysts Name:	Sam Lucas	Signature:	
----------------	-----------	------------	--

Registered Office: Rotherfield Woodyard, Mill Lane, Fletching Common, East Sussex, BN8 4JL (Company No: 5170789)
 Tel: 08450 758316
 Email: info@coresurveys.co.uk



6830

CERTIFICATE OF AIRBORNE FIBRECOUNTS



Job No: 33490 – CAF 1

Page: 3 of 3

Enclosure Area (m²): - Enclosure Volume (m³): -

Key to Tests: CT: CLEARNCE BT: BACKGROUND RT: REASSURANCE LT: LEAK TEST PT: PERSONAL TEST FB: FIELD BLANK

Site Plan (not to scale)



Analysts Name:	Sam Lucas	Signature:	
----------------	-----------	------------	--

Registered Office: Rotherfield Woodyard, Mill Lane, Fletching Common, East Sussex, BN8 4JL (Company No: 5170789)
 Tel: 08450 758316
 Email: info@coresurveys.co.uk